




Completion Report

1	Name of Work	Improvements to Roads and drains at Ravindranagara and other surrounding area in ward No. 13		
2	Sanctioned Estimate No. & Date	CE/D2/TS/50/2019-20 31/8/2019 EE/DD/AS 30/19-20 dt 18/5/2019		
3	Head of Account which is Chargeable	Pcode - 3443		
4	Enstrument Order No. & Date	EE/DD/20-0/393/19-20 dated 17/9/2019		
5	Name of Contractor	M/S KRIDL		
6a	Time Stipulated for Completion of work	90 days.		
b	Delay in execution of work	607 days.		
7	Measurement recorded in MB	4878/19-20		
	Page No	487716 to 487719		
8	check Measurment of the Asst	17/8/2021		
	Exe. Eng. / Exe. Eng. On	—		
9	Name of the Office / Official	—		
	incharge of the work	—		
10	a) Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	Janardhan		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	30.00 Laks	29,92,018 = ₹	—	7982 = ₹

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
 Ward No.13


EXECUTIVE ENGINEER
 Bruhat Bengaluru Mahanagara Palike
 Dasarahalli Division, Bengaluru-73.


ASSISTANT EXECUTIVE ENGINEER
 Shettihalli SUB-DIVISION
 ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಬೆಂಗಳೂರು, ಬೆಂಗಳೂರು